

Appendix F: CTD Operations Checklists

Dry Lab Checklist

Pre-Cast

	Yes	No
Cast number logged?		
Software set up:		
File name inputted and logged?		
Display file chosen?		
Depth checked and noted?		
Contact made with winch operator and Baltic Room team?		

Post-Cast

	Yes	No
Software exited?		
Deck unit off?		
Tape off and labeled?		
Data backed up to P: and H: drives?		

Baltic Room Checklist

Pre-Cast

	Yes	No
Cocked bottles?		
Closed spigots?		
Closed bleed valves?		
O-Rings properly seated?		
Distilled water tubes on temperature sensors off?		
Pinger on?		

Post-Cast

	Yes	No
Distilled water tubes filled and back on temperature sensors?		
Pinger shut off?		
Rosette rinsed off with fresh water?		

